

**GOVERNMENT OF ANDHRA PRADESH
ABSTRACT**

Tribal Welfare Department - NABARD RIDF XVIII- Work for "Providing B.T. Surface to the road from Kannayyavalasa to Thangalam (Morriguda) via Gotturu, Galapadu, Chittelaba, Vepalapadu, Chintalamamidi, Jeeluguvalasa, Garisiguddi (1/0 to 19/300) Balance work in Pachipenta (M) of Vizianagaram District - Est.Cost.Rs.435.35/550.00 lakhs - Extension of Agreement Time only till end of the tranche-XVIII i.e, 30-06-2020 - Orders - issued.

=====

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No. 224

Dated: 24-06-2020

Read:-

From the Engineer-in-Chief, Tribal Welfare, Vijayawada, Lr. No.DEEI/AEEII/NABARD RIDF XVIII/Road/Thangalam, dt.11-03-2020.

ORDER :

In the reference read above, the Engineer-in-Chief, Tribal Welfare has stated that the work "Providing B.T. Surface to the road from Kannayyavalasa to Thangalam (Morriguda) via Gotturu, Galapadu, Chittelaba, Vepalapadu, Chintalamamidi, Jeeluguvalasa, Garisiguddi in Pachipenta (M) of Vizianagaram District. Est.Cost.Rs.550.00 lakhs was sanctioned vide G.O.Rt.No.698/SW/(TW-Bud-2) Dept., Dt:25.10.2012 under NABARD RIDF XVIII and was entrusted to Sri M/S R.P.Reddy & Co, Nellore with a completion period of 12 months. As contractor expired, work was left incomplete.

2. He has further stated that later tenders were invited 5 times for balance work. Finally work was entrusted to the Contractor, Sri Manoj Kumar Nayak with TP@ 4.50% excess and agreement concluded on 29.8.2018 with date of completion as 28.02.2020. Expenditure till date for the work is Rs.68.91 lakhs and work done & yet to be paid is of Rs.114.47 lakhs. The present stage of work is WBM, CD works are completed. CC Pavement and BT surface are to be done. But, it is informed that RIDF XVIII tranche will be closed by September 2019 vide reference 1st cited. Bills were last paid on 8.11.2019. Now for uploading next bill, E.O.A.T. is required, as Agreement period expired on 28.02.2020. Execution of work is delayed due to several reasons like Execution in hilly areas, Law and Order problem, Sand scarcity, Non-availability of material and labour, heavy rains in agency area. But, work is important, as it connects Pachipenta (M) of Vizianagaram District to Araku Valley of Visakhapatnam District if completed it will open new road connectivity between Araku Valley and Parvathipuram directly. It falls under LWE area and beneficial for tribal population. If work is closed, already laid WBM will also get damaged. Hence road needs to be completed and to complete the work, E.O.T. is required up to 31/07/2020.

3. He has further stated that the subject work is sanctioned under NABARD, RIDFXVIII and could not be completed for several reasons explained above. To protect the already executed work BT to be laid and also work is important for the tribal population. Hence, he has requested to grant extension of project up to 31-07-2020 in NABARD RIDF XVIII to complete the work in all aspects.

4. Government after careful examination of the matter and hereby accord permission to the ENC,TW for granting of extension of agreement time (EOAT) only till end of the tranche-XVIII i.e., 30-06-2020 for the work providing BT Surface to the road from Kannayyavalasa to Thangalam (Morriguda) via Gotturu, Galapadu, Chittelaba, Vepalapadu, Chintalamamidi, Jeeluguvalasa, Garisiguddi in Pachipenta (M) of Vizianagaram District.

5. The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada shall take further necessary action in the matter accordingly.

(P.T.O)

::2::

6. This order issues with the concurrence of the Finance Department vide their U.O.No.FIN01-PMU0NABM (CFA)/14/2020-NSP, dated 27-05-2020.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**KANTILAL DANDE
SECRETARY TO GOVERNMENT**

To
The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada.
The District Collector, Vizianagaram District.
The Project Officer, ITDA, Parvathipuram, Vizianagaram District.
The District Treasury Officer, Vizianagaram
The Pay and Accounts Officer, Vijayawada.

Copy to:

The P.S. to Hon'ble Deputy Chief Minister (TW)
The P.S. to Secretary to Government (TW).
SF/SCs.

//FORWARDED :: BY ORDER//

SECTION OFFICER